

NEW LOCK AT THE SOO UPDATE

Brian A. Lucarelli, P.E.
Concrete Materials Engineer

24 October 2023

The views, opinions and designs contained in this report are those of the engineer and do not constitute an official position of the Army position. Policy of accuracy, unless the responsibility of the client is specified.

PRESENTATION OVERVIEW

- Soo Locks Background
- New Soo Lock Status:
 - Phase 1 – Upstream Channel Deepening
 - Phase 2 – Upstream Approach Wall
 - Phase 3 – New Lock Chamber
- Phase 3: Concrete Materials Design & Construction

SOO LOCKS IMPORTANCE

- Nearly all domestically produced high strength steel is made with iron ore that transits the Poe Lock
- Within 2-6 weeks of an unscheduled Poe Lock outage, 75% of our nation's high strength steel production would cease
- Six-month unscheduled outage would result in 11 million jobs lost and \$1.1 trillion economic impact

IRON ORE
Major Routes and Receiving Ports

Active Soo Lock Chambers:
 Poe Lock – 110'W x 1,200'L
 MacArthur Lock – 80'W x 900'L

95%
of U.S. demand through the Soo Locks

88%
of output passes through the locks

71M
tons of capacity in 2023 through the locks

NEW LOCK AT THE SOO

Current Facility vs **Future Facility**

New lock will have same dimensions as existing Poe Lock (1200 ft length by 110 ft width and a depth of 32 ft)

NEW LOCK AT THE SOO ALLOCATIONS & CAPABILITIES

Allocations and Capabilities

\$1.887B Allocated to Date

\$563.9M Minimum Remaining Capability*

*An additional \$768M in contingency remains within the authorized project cost of \$3.219B that may be required for risks that could be realized during construction.
 ** Project included in FY24 President's Budget Request for \$235M

NEW LOCK AT THE SOO CONSTRUCTION STATUS

Phase 1: Upstream Channel Deepening (UCD) - Completed in Aug 2022

Phase 2: Upstream Approach Walls (UAW)

Phase 3: New Lock (NL)

2023 Active Work Areas: UAW Work Area, ILL Work Area

* Assumes efficient funding

PHASE 1: UPSTREAM CHANNEL DEEPENING UPDATE

Scope: Remove 300,000 CY of bedrock and overburden to deepen the Approach Channel to depth of 30 feet

Construction Status:

- \$52.6M Contract awarded in January 2020 to Trade West Construction Co. of Nevada
- Work completed ahead of schedule on 1 August 2022
- Closeout activities in progress

PHASE 1: UPSTREAM CHANNEL DEEPENING

Bedrock from Upstream Approach Channel

Overburden from Upstream Approach Channel

PHASE 2: UPSTREAM APPROACH WALLS UPDATE

Scope: Rehabilitate approach walls upstream of new lock including reconstruction/refacing existing 100-year-old walls, installation of new lighting, bollards, and concrete cap repairs.

Construction Status:

- \$117M Contract awarded in September 2020 to Kokosing-Alberici
- Contractor is generally working from East to West and has completed 83% of the required contract work.

Estimated Completion: Summer 2024

PHASE 2: UPSTREAM APPROACH WALLS 34 FT DIAMETER CELLS

Template used to construct circular steel sheet pile cells

Sheet piles are 30' strips of steel placed within coffer cell template

Concrete placement in cell

PHASE 2: UPSTREAM APPROACH WALLS 2022 PROGRESS

PHASE 3: NEW LOCK UPDATE

Scope: Construct new 1,200' long by 110' wide by 32' deep chamber, New Pump Well, and New Power Plant Bridge, and rehabilitate downstream approach walls.

Construction Status:

- Contract awarded in July 2022 to Kokosing Alberici Traylor, LLC
- Current contract award valued at \$1.347B (72% of total contract cost)
- 2023 focus:
 - Demolition of aging structures
 - Extensive electrical work
 - Bridge construction
 - Coffer dam construction to allow for dewatering

Estimated Completion: Summer 2030

NL Construction Contract Cost
Total contract valued at \$1.872B

Unawarded Options	\$525M (28%)
Base Contract & Awarded Options	\$1.347B (72%)

PHASE 3: NEW LOCK KEY FEATURES

- Wide Wall Monoliths
- Chamber Monoliths
- Miter Gates
- Ship Arrestors
- Filling & Emptying System
- Hands Free Mooring

PHASE 3: NEW LOCK PROGRESS

SITE ACCESS AND LOGISTICS

Prefabricated bridge installed west of Unit 10, providing access to the Center Dike fill area

Lubrication truck crossing navigation channel to access construction site

Contract workers being shuttled to the construction site

PROJECT'S ECONOMIC IMPACT

- 1,240 jobs created on an annual basis
 - 600 direct jobs
 - 210 indirect jobs
 - 430 induced jobs
- 1,000,000 tons of limestone or granite
- 110,000 tons of American-made cement
- 25,000 tons of American-made steel

Upstream Approach Wall Tremie Concrete Placement

REGIONAL DESIGN TEAM

Designer of Record:
Inland Navigation Design Center

Design Support:

- Detroit District
- Huntington District
- Louisville District
- Nashville District
- Pittsburgh District

CONCRETE VOLUME BY FEATURE

~ 450,000 cubic yards

Feature	Percentage
Wide Wall Monoliths	34%
Chamber Monoliths	28%
Miter Gates	13%
Misc.	7%
Upstream Approach Wall	12%
Pumps	1%

TYPICAL MONOLITH CROSS SECTION

Mix Name	Strength Requirement	Approx. Total Cementitious	Aggregate Size
Lock Wall Topping	3500 psi @ 90 d	600 pcy	1"
Exterior Mass	3500 psi @ 90 d	450 pcy	2"
High Velocity	5000 psi @ 90 d	550 pcy	1"
Interior Mass	3000 psi @ 90 d	350 pcy	2"

MONOLITH N15 SECTION

MASS CONCRETE

Mass Concrete Placement at Charleroi

Mass Concrete Monolith at Charleroi

MASS CONCRETE TEST SECTION

- Evaluate means and methods for concrete placement and consolidation
- Three lifts
- Full dimensions: 20' x 20' x 12'

Evaluating types of formwork, finish class, and wall armor

Testing different joint preparation methods

NEW LOCK CHAMBER MATERIAL SELECTION

2019 - 2020

2021

2022

2023 to completion

Preconstruction Engineering & Design

Specification

Material Selection

Construction

Material Change

- Evaluation & testing of available sources
- Preliminary mixture proportioning with representative materials
- Minimum requirements
- Quality testing of selected aggregates
- ASR evaluation
- Production mixture proportioning
- Periodic quality testing

RISK MITIGATION: CEMENTITIOUS AVAILABILITY

- Availability of fresh fly ash is an ongoing risk
- Research effort at ERDC's Geotechnical & Structures Lab (GSL) in Vicksburg, MS – availability and characterization of alternate supplementary cementitious materials
- 4 year program
- Literature review complete. Characterization phase ongoing.
- Investigation includes:
 - Reclaimed ashes
 - Limestone cements
 - Recycled glass
 - Biomass ash

Locations of Disposed Coal Ash

Image: Environmental Integrity Project

CONCRETE PRODUCTION

- On-site batch plant
- Dual 12 cubic yard tilting drum mixers
- 150 cubic yard per hour production capacity
- All materials delivered via water

Batch Plant

New Lock Chamber

Sand Delivery to Batch Plant

CONCRETE PRODUCTION: AGGREGATE

Temporary Aggregate Conditioning Building

Coarse Aggregate:

- Conditioned** – continuously sprayed for 48+ hours
- Wet screen** – removes small particles from aggregate surface
- Wet belt** – cools or heats aggregate, depending on season
- Rescreener** – Removed oversized and undersized particles, sorts aggregate into appropriate scale bin
- Sampling** – Performed after rescreening. Testing for moisture content and gradation.

Fine Aggregate:

- Conditioned** – covered for 48+ hours

COLD WEATHER CONCRETING

ACI 306R, "Guide to Cold Weather Concreting":

When air temperature has fallen to, or is expected to fall below, **40°F** during the protection period; protection period is defined as the time recommended to prevent concrete from being adversely affected by exposure to cold weather during construction

Average Temperatures in Sault Ste. Marie, MI

COLD WEATHER CONCRETING

Goal: Keep concrete above 40 °F.

Heated Tents Insulated Formwork or Blankets Combination of Methods

COLD WEATHER CONCRETING

Insulation Installation at Batch Plant

- As-awarded specifications are prescriptive traditional methods for cold weather protection.
- Contractor is implementing methods to extend the construction season:
 - Insulation of batch plant components
 - Insulation of truck liners
- Evaluating potential implementation of performance-based cold weather protection.

QUESTIONS

Contact Info:
 Email: LRE-New_SOO_Lock@usace.army.mil
 Website: <https://www.lre.usace.army.mil/>